



Dallas Independent School District
2008 Bond Program
Program Phasing Plan - Renovations and Additions
 November 4, 2009

	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL DURATION
Reno Projects	7 Months	3 Months	12 Months	4 Months	26 Months
Add/Reno Projects	9 Months	3 Months	12 Months	4 Months	28 Months

TYPICAL RENO PROJECT	2008												2009												2010												2011												2012												2013																						
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
BOND APPROVAL																																																																																			
PM and A/E SELECTION AND PROJECT ALLOCATION																																																																																			
PHASE I (Typical)																																																																																			
PHASE II (Typical)																																																																																			
PHASE III (Typical)																																																																																			

TYPICAL ADD/RENO PROJECT	2008												2009												2010												2011												2012												2013											
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
PHASE I (Typical)																																																																								
PHASE II (Typical)																																																																								
PHASE III (Typical)																																																																								

B.F. DARRELL (BOY'S SCHOOL RECONFIGURATION)

Darrell Reconfiguration	2008												2009												2010												2011												2012												2013											
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Darrell Reconfiguration																																																																								

☞ Planned Addition Opening



**Dallas Independent School District
2008 Bond Program
Program Phasing Plan - New and Replacement Schools**

November 4, 2009

	DESIGN	PROCUREMENT	CONSTRUCTION	CLOSEOUT	TOTAL DURATION
New ES	7 Months	3 Months	14 Months	4 Months	28 Months
New MS	9 Months	3 Months	18 Months	4 Months	34 Months
Adamson HS	12 Months	3 Months	24 Months	4 Months	43 Months

NEW AND REPLACEMENT SCHOOLS

	2008				2009				2010				2011				2012				2013														
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
BOND APPROVAL																																			
PM and A/E SELECTION																																			
Kathlyn Joy Gilliam Collegiate Academy																																			
Wilmer Hutchins Elementary School																																			
George Herbert Walker Bush Elementary School																																			
Ebby Halliday Elementary School																																			
W. H. Adamson H.S. Replacement																																			
Jose "Joe" May Elementary School																																			
Seagoville North Elementary School																																			
Ann Richards Middle School																																			
Balch Springs Middle School																																			
Adelfa (Botello) Callejo Elementary School																																			
Billy Earl Dade Middle Learning Center Replacement																																			
Zan Wesley Holmes Jr. Middle School																																			
Ray Hunt Sr. Elementary School																																			
Thelma Elizabeth Page Richardson Elementary School																																			

📅 Planned New School Opening



**Dallas Independent School District
2008 Bond Program
Program Schedule for Renovations**

PHASE I

1	Adams ES, John Q.	41	Macon, B.H. ES
2	Adams HS, Bryan	42	Marcus, Herbert ES
3	Alexander ES, Birdie	43	Mata, Eduardo ES
4	Auburn ES, Mt.	44	Miller ES, William B.
5	Blanton ES, Annie ES	45	Mills ES, Roger Q.
6	Bryan ES, John N.	46	Pershing ES, John J.
7	Budd, Harrell	47	Polk ES, K.B.
8	Bushman ES, W.W.	48	Preston Hollow ES
9	Caillet, F.P. ES	49	Reilly, Martha T., ES
10	Carr ES, C. F.	50	Rogers ES, Dan D.
11	Carver ES, George W.	51	Rowe ES, Edna
12	Cowart ES, Leila P.	52	Runyon, John W. ES
13	Darrell, B.F.	53	Rusk, Thomas
14	Dealey, George B. PK-8	54	Russell ES, Clinton P.
15	DeGolyer ES, Everette	55	Samuell HS, W.W.
16	DeZavala ES, Lorenzo	56	Sanger, Alex ES
17	Dorsey, Julius ES	57	Seagoville HS
18	Field ES, Tom. W.	58	Seguin, Erasmo
19	Foster ES, Stephen C.	59	Sequoyah ES
20	Franklin MS, Benjamin	60	Silberstein ES, Ascher
21	Gaston, W. H. MS	61	Skyline Center
22	Harlee ES, N.W.	62	Smith A Maceo
23	Hawthorne ES, Nathaniel	63	Spruce HS, H. Grady
24	Henderson ES, M. B.	64	Stone, Harry
25	Hexter, Victor ES	65	Stone, Jill ES at Vickery Meadow
26	Hillcrest	66	Storey, Boude
27	Holmes MS, Oliver W	67	Terry ES, T.G.
28	Hood, John B.	68	Twain ES, Mark
29	Hotchkiss ES, L.L.	69	Urban Park ES
30	Jacinto ES, San	70	Village Fair
31	Jackson ES, Stonewall	71	Walker, E.D.
32	Kennedy Curry M.S.	72	Webster ES, Daniel
33	Kiest, Edwin ES	73	Wheatley ES, Phillis
34	Kramer, Arthur ES	74	Williams, Sudie L. ES
35	Lagow, Richard ES	75	Wilmer Hutchins HS
36	Lakewood ES	76	Winnetka ES
37	Lawn ES, Maple	77	Withers ES, Harry
38	Lee ES, Robert E.	78	Young, Whitney M.
39	Lee ES, Umphrey	79	Zumwalt, Sarah
40	Lipscomb ES, William		

PHASE II

1	Adams, Nathan	41	King Jr., Martin Luther
2	Anderson ES, Wm.	42	Kleberg, ES
3	Anderson MS, Pearl S.	43	Lanier, Sidney
4	Atwell, William T.	44	Lincoln HS
5	Blair ES, W.A.	45	Long, J.L
6	Bonham, James B.	46	Longfellow, Henry W. MS
7	Burleson, Rufus ES	47	Madison, James
8	Cabell, William L.	48	Marsh, Thomas C.
9	Carpenter, John W. ES	49	McNair, Ronald E.
10	Carter HS, David W	50	Metropolitan
11	Cary, Edward H. MS	51	Milam ES, Ben
12	Chavez ES, Cesar	52	Multiple Careers
13	City Park ES	53	North Dallas HS
14	Comstock, E.B. MS	54	Peabody ES, George
15	Dade, Billy Earl, MS	55	Pease ES, Elisha M.
16	Donald, L.O	56	Peeler ES, John F.
17	Douglass, Frederick	57	Pinkston, L. G.
18	Dunbar, Paul L. ES	58	Ray, J.W
19	Earhart, Amelia	59	Reagan, John H.
20	Edison MS, Thomas A	60	Rhoads, Joseph, ES
21	Ervin ES, J. N.	61	Rice, Charles A. ES
22	Fannin ES, James W.	62	Roosevelt, F.D
23	Florence, Fred	63	Rosemont ES
24	Frank, Anne	64	South Oak Cliff HS
25	Frazier, Julia C. ES	65	Spence, Alex
26	Gooch, Tom C.	66	Starks ES, J.P.
27	Greiner, W.E.	67	Stemmons, Leslie ES
28	Hall ES, Lenore K.	68	Stevens Park
29	Hogg, James	69	Stockard MS, L.V.
30	Hooe ES, Lida	70	Sunset HS
31	Houston ES, Sam	71	Thompson ES, H. S.
32	Hulcy, D.A.	72	Thornton, Robert L.
33	Ireland, John ES	73	Titche, Edward
34	Irma Rangel at James, Daniel "Chappie"	74	Turner, Adelle
35	Jackson, Maynard	75	Walnut Hill ES
36	Jefferson, Thomas HS	76	Weiss, Martin
37	Johnston, Albert S.	77	White, W.T.HS
38	Jones, Anson	78	Wilson, Woodrow
39	Jordan, Barbara ES	79	Zaragoza, Ignacio
40	Kennedy ES, John F		

PHASE III

1	Allen ES, Gabe P.	31	Lang, Sr MS, Harold Wendell*
2	Arcadia Park ES*	32	Lisbon ES
3	Arlington Park ES	33	Lowe, Sr ES, Jack*
4	Bayles ES	34	Manns, Barbara
5	Bethune ES, Mary McLeod	35	Marsalis ES, Thomas L.
6	Botello, Felix ES*	36	Martinez, Eladio R.
7	Bowie, James	37	McShan Jr ES, Lee*
8	Brashear ES, Jimmie Tyler*	38	Medrano ES, Hope
9	Browne, T.W.	39	Medrano, Francisco, MS*
10	Burnet, David G.	40	Molina HS, Moises
11	Casa View	41	Moreno ES, Maria
12	Central ES	42	Moseley, Nancy ES
13	Cigarroa ES, Leonides Gonzalez*	43	Oliver, Clara ES
14	Cochran ES, Nancy J.	44	Pleasant Grove PK-6
15	Conner, S.S	45	Quintanilla, Raul
16	Conrad ES, Emmett J.*	46	Reinhardt
17	Cuellar, Gilbert Sr. ES	47	Rosemont Primary*
18	Garcia MS, Hector*	48	Salazar, Arturo*
19	Gill, Charles A.	49	Saldivar ES, Julian T
20	Gonzalez, Henry ES*	50	Seagoville Alternative
21	Guzick, Frank ES*	51	Seagoville ES
22	Health Special	52	Seagoville MS
23	Hernandez ES, Onesimo	53	Smith, Larry*
24	Highland Meadows ES*	54	Soto, Celestino ES*
25	Hill, Robert T.	55	Tasby, Sam MS*
26	Junkins, Jerry*	56	Tatum, C.A. ES*
27	Kahn, Louise Wolff	57	Tolbert ES, Thomas
28	Kimball, Justin F. HS	58	Townview Magnet Center
29	Knight ES, Obadiah	59	Travis, William B.
30	L.A.C.E.Y.	60	Truett ES, George W.
		61	Washington, Booker T.*

Note: * : New schools built in 2002 Bond Program only have Technology scope.



Dallas Independent School District
2008 Bond Program
Program Schedule for Campus Additions and Expansions

PHASE I

- 1 Darrell, B.F.
- 2 Russell ES, Clinton P.
- 3 Seagoville HS
- 4 Webster ES, Daniel
- 5 Skyline Center - Gymnasium(s) addition
- 6 Kennedy Curry M.S. (Wilmer Hutchins)

PHASE II

- 1 Stemmons, Leslie ES
- 2 Wilson, Woodrow
- 3 Blair ES, W.A.
- 4 Stockard MS, L.V.

PHASE III

- 1 Cuellar, Gilbert Sr. ES
- 2 Hill, Robert T.
- 3 Seagoville MS
- 4 Marsalis ES, Thomas L.
- 5 Moseley



**Dallas Independent School District
Proposed 2008 Bond Program
Program Schedule for New Schools**

August 2011 Openings

Early College High School (2002 and 2008 Bond Funds)
Wilmer / Hutchins Elementary School
Frank / Junkins Relief Elementary School
Lagow / Moseley Elementary School

August 2012 Openings

Adamson High School Replacement
Bachman Lake Area Elementary School
Seagoville Area Elementary School
Pleasant Grove Area Middle School #1
Pleasant Grove Area Middle School #2
Pleasant Grove Area Elementary School #1

August 2013 Openings

Dade Middle School Replacement
Oak Cliff Area Middle School
O.M. Roberts Elementary School Replacement
Pleasant Grove Area Elementary School #2
Business and Technology High School (Business Partnership)



Dallas Independent School District
Proposed 2008 Bond Program
Program Schedule for Competition Athletic Facilities

Phase I

- 1 Forester Field Complex
- 2 Sprague Field Complex
- 3 Sprague Pool
- 4 Lisbon Pool
- 5 Seagoville Field Stadium
- 6 Joe Lewis Field and Track Complex
- 7 White Rock Pool
- 8 Pleasant Grove Stadium
- 9 Pleasant Grove Pool
- 10 Alfred J. Loos Stadium Complex
- 11 Alfred J. Loos Pool
- 12 Alamo Pool
- 13 Franklin Field
- 14 Wilmer Hutchins Stadium



**Dallas Independent School District
Proposed 2008 Bond Program
Program Schedule for Administrative and Support Facilities**

Phase II

- 1 Administration Building
- 2 Haskell Building
- 3 Human Resources Center
- 4 School Support Services
- 5 Purchasing Center
- 6 Service Center I